



Safe & Sound Bridge Improvement Program

PROGRESS TO DATE, 12/31/11



Northwest District

Counties	Andrew	Atchison	Buchanan	Caldwell	Carroll	Chariton	Clinton	Daviess	DeKalb	Gentry	Grundy	Harrison	Holt	Linn	Livingston	Mercer	Nodaway	Putnam	Sullivan	Worth	TOTALS
MDBB on program	3	2	3	5	1	0	2	5	9	3	0	5	0	0	0	0	7	1	0	0	46
DB on program	6	12	10	4	12	2	3	10	6	8	2	20	13	2	2	1	14	4	8	5	144
TOTAL ON PROGRAM	9	14	13	9	13	2	5	15	15	11	2	25	13	2	2	1	21	5	8	5	190
2009 MDBB complete	1	2	3	0	1	0	0	1	3	1	0	2	0	0	0	0	3	0	0	0	17
2009 DB complete	0	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1
2010 MDBB complete	2	0	0	3	0	0	0	0	3	0	0	3	0	0	0	0	2	1	0	0	14
2010 DB complete	2	0	0	0	10	0	0	0	0	2	2	17	0	2	2	1	2	4	6	0	50
2011 MDBB complete	0	0	0	2	0	0	2	4	3	0	0	0	0	0	0	0	0	0	0	0	11
2011 DB complete	3	9	1	0	2	1	2	6	4	6	0	2	10	0	0	0	10	0	2	4	62
TOTAL COMPLETE	8	11	5	5	13	1	4	11	13	9	2	24	10	2	2	1	17	5	8	4	155

Northeast District

Counties	Adair	Audrain	Clark	Knox	Lewis	Lincoln	Macon	Marion	Monroe	Mntgmrly	Pike	Ralls	Randolph	Schuyler	Scotland	Shelby	Warren	TOTALS
MDBB on program	2	2	2	1	1	3	1	3	3	2	2	3	0	2	3	1	0	31
DB on program	7	6	6	5	2	5	5	4	2	2	10	4	1	3	1	4	2	69
TOTAL ON PROGRAM	9	8	8	6	3	8	6	7	5	4	12	7	1	5	4	5	2	100
2009 MDBB complete	2	1	0	1	1	2	0	0	1	2	1	1	0	2	1	0	0	15
2009 DB complete	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2010 MDBB complete	0	0	2	0	0	0	1	2	0	0	0	0	0	0	1	0	0	6
2010 DB complete	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3
2011 MDBB complete	0	1	0	0	0	1	0	1	2	0	1	2	0	0	1	1	0	10
2011 DB complete	4	6	3	3	1	3	5	1	1	1	6	4	1	3	1		0	43
TOTAL COMPLETE	9	8	5	4	2	6	6	4	4	3	8	7	1	5	4	1	0	77

Kansas City Area District

Counties	Cass	Clay	Jackson	Johnson	Lafayette	Pettis	Platte	Ray	Saline	TOTALS
MDBB on program	8	4	6	3	4	7	4	2	8	46
DB on program	11	6	7	16	18	15	11	20	9	113
TOTAL ON PROGRAM	19	10	13	19	22	22	15	22	17	159
2009 MDBB complete	4	1	0	2	0	4	3	1	5	20
2009 DB complete	0	0	0	0	0	0	1	0	0	1
2010 MDBB complete	0	1	1	0	0	3	0	1	1	7
2010 DB complete	0	4	2	2	6	12	10	7	3	46
2011 MDBB complete	3	0	5	1	4	0	1	0	1	15
2011 DB complete	7	0	5	11	12	3	0	13	6	57
TOTAL COMPLETE	14	6	13	16	22	22	15	22	16	146

St. Louis Area District

Counties	Franklin	Jefferson	St. Charles	St. Louis	TOTALS
MDBB on program	5	9	1	1	16
DB on program	0	2	0	4	6
TOTAL ON PROGRAM	5	11	1	5	22
2009 MDBB complete	3	5	0	0	8
2009 DB complete	0	0	0	1	1
2010 MDBB complete	2	2	0	0	4
2010 DB complete	0	0	0	0	0
2011 MDBB complete	0	1	1	1	3
2011 DB complete	0	1	0	0	1
TOTAL COMPLETE	5	9	1	2	17

Central District

Counties	Boone	Callaway	Camden	Cole	Cooper	Crawford	Dent	Gasconad	Howard	Laclede	Maries	Miller	Moniteau	Morgan	Osage	Phelps	Pulaski	Wash'tn	TOTALS
MDBB on program	4	8	0	1	5	1	0	0	1	1	0	1	1	3	0	2	0	3	31
DB on program	8	5	7	2	3	3	3	2	1	4	6	3	1	3	3	2	1	2	59
TOTAL ON PROGRAM	12	13	7	3	8	4	3	2	2	5	6	4	2	6	3	4	1	5	90
2009 MDBB complete	1	5	0	1	5	1	0	0	1	0	0	1	1	2	0	2	0	3	23
2009 DB complete	0	0	0	0	0	0	0	0	0	0	1	0	0	0	0	0	0	0	1
2010 MDBB complete	3	1	0	0	0	0	0	0	0	1	0	0	0	1	0	0	0	0	6
2010 DB complete	4	2	2	1	2	0	0	0	0	0	0	0	0	1	0	0	0	0	12
2011 MDBB complete	0	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2
2011 DB complete	4	0	5	0	1	0	0	0	1	1	0	0	1	2	0	0	0	2	17
TOTAL COMPLETE	12	10	7	2	8	1	0	0	2	2	1	1	2	6	0	2	0	5	61

Southwest District

Counties	Barry	Barton	Bates	Benton	Cedar	Christian	Dade	Dallas	Greene	Henry	Hickory	Jasper	Lawrence	McDonald	Newton	Polk	St. Clair	Stone	Taney	Vernon	Webster	TOTALS
MDBB on program	0	3	5	1	0	0	5	1	2	12	0	4	1	1	1	3	3	0	0	10	0	52
DB on program	1	5	3	1	7	1	4	2	3	13	4	6	4	1	5	4	3	1	3	1	1	73
TOTAL ON PROGRAM	1	8	8	2	7	1	9	3	5	25	4	10	5	2	6	7	6	1	3	11	1	125
2009 MDBB complete	0	0	1	1	0	0	4	1	0	1	0	1	0	0	1	1	1	0	0	2	0	14
2009 DB complete	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2010 MDBB complete	0	0	1	0	0	0	1	0	2	5	0	1	0	0	0	0	2	0	0	3	0	15
2010 DB complete	0	0	0	1	3	0	0	0	0	0	0	1	1	0	1	0	2	0	0	1	0	10
2011 MDBB complete	0	2	3	0	0	0	0	0	0	5	0	2	1	1	0	2	0	0	0	4	0	20
2011 DB complete	1	5	0	0	4	1	3	2	3	8	2	5	3	1	3	2	1	1	3	0	1	49
TOTAL COMPLETE	1	7	5	2	7	1	8	3	5	19	2	10	5	2	5	5	6	1	3	10	1	108

Southeast District

Counties	Bollinger	Butler	Cape Girardeau	Carter	Douglas	Dunklin	Howell	Iron	Madison	Missouri	N. Missouri	Oregon	Ozark	Pemiscot	Perry	Reynolds	Ripley	Scott	St. Francois	Ste. Genevieve	Shannon	Stoddard
MDBB on program	1	1	1	0	0	0	1	1	0	1	4	1	0	0	2	1	0	0	5	2	0	3
DB on program	3	2	9	1	6	3	1	1	3	6	3	1	2	2	1	2	3	13	0	1	2	21
TOTAL ON PROGRAM	4	3	10	1	6	3	2	2	3	7	7	2	2	2	3	3	3	13	5	3	2	24
2009 MDBB complete	1	1	1	0	0	0	1	1	0	0	3	1	0	0	1	1	0	0	4	1	0	2
2009 DB complete	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2010 MDBB complete	0	0	0	0	0	0	0	0	0	1	0	0	0	0	1	0	0	0	1	0	0	1
2010 DB complete	2	0	1	0	0	2	0	0	0	6	1	0	0	0	0	0	0	6	0	0	0	13
2011 MDBB complete	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2011 DB complete	1	2	8	1	5	1	1	1	2	0	2	1	2	2	1	0	3	7	0	1	2	5
TOTAL COMPLETE	4	3	10	1	5	3	2	2	2	7	6	2	2	2	3	1	3	13	5	2	2	21

Counties	Texas	Wayne	Wright	TOTALS
MDBB on program	3	0	0	27
DB on program	1	1	2	90
TOTAL ON PROGRAM	4	1	2	117
2009 MDBB complete	0	0	0	18
2009 DB complete	0	0	0	0
2010 MDBB complete	3	0	0	7
2010 DB complete	0	0	0	31
2011 MDBB complete	0	0	0	0
2011 DB complete	1	1	2	52
TOTAL COMPLETE	4	1	2	108

TOTAL DB COMPLETE 437

TOTAL MDBB COMPLETE 235

TOTAL BRIDGES 672

DB = Design-build (new bridge)

MDBB = Modified Design-Bid-Build (rehabilitated or new bridge)

 Commitment met

- COUNTIES WHERE WORK IS COMPLETE:
- NW - Carroll, Grundy, Linn, Livingston, Mercer, Putnam, Sullivan
 - NE - Adair, Audrain, Macon, Ralls, Randolph, Schuyler, Scotland
 - KC - Jackson, Lafayette, Pettis, Platte, Ray
 - StL - Franklin, St. Charles
 - C - Boone, Camden, Cooper, Howard, Moniteau, Morgan, Washington
 - SE - Bollinger, Butler, Cape Girardeau, Carter, Dunklin, Howell, Iron, Mississippi, Oregon, Ozark, Pemiscot, Perry, Ripley, St. Francois, Scott, Shannon, Texas, Wayne, Wright
 - SW - Barry, Benton, Cedar, Christian, Dallas, Greene, Jasper, Lawrence, McDonald, Stone, Taney, Webster